

PHYSICAL AND FINANCIAL PROGRESS UNDER ATAL AWAAS YOJANA

State-H.P.


Year-2009-10

A-Financial Progress (Rs.In lacs)

July, 2009

Sr.No.	District	Un-spent	Funds received till date	Total availability	Exp. Incurred upto month			Total exp. Incurred
					SC	ST	Non SC/ST	
1.	Kangra	17.349	110.70	128.049	3.855	3.28	4.505	11.64
	Total	17.349	110.70	128.049	3.855	3.28	4.505	11.64

Sr. No	Distt.	Target fixed for current financial year			No. of houses constructed upto the month				Out of total houses constructed houses constructed for		Houses under constructed			
		Previ-ous	Cur-rent	Total Target	Sc	ST	Other	Total	Disabled	Women	SC	ST	Other	Total
1.	Kangra	282	1214	1496	78	11	62	151	0	17	48	6	77	131
	Total	282	1214	1496	78	11	62	151	0	17	48	6	77	131


 Project Officer,
 DRDA, Kangra at Dharmashala.

File: iay prama.doc